CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.15/KRIDL/CEMENT/2012-13

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Date: 02.03.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	:	Construction of RCC drain & covering slab Kalasti Nagara Railway Main House to Pampa Mahakavi Road in Ward No. 15, Dasarahalli, BBMP, Bangalore.
REFERENCE	:	BBMP/DZ/AEE/TDSD/PR/15/2012-13 Dated: 01.03.2013
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	160 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	475 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.50 %	-

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara
Basaveshwaranagar,
Bangalore - 560 079